BRUHAT BANGLORE MAHANAGARA PALIKE

DASARAHALLI-ZONE

SHETTYHALLI-SUB-DIVISION.

E-MB

Name Of Work:Improvements to Roads & drains at Ravindra nagara and other area in Ward No 13

Scanned By Scanner Go

Name of Work ; Improvements to Roads and drains at Ravindranagara and other area in Ward no ; 13

Pre measurement recorded on:

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
1	Earth work excavation by manual means for roads , drains & similar works in ordinary soil involving ,excavated surface levelled &neatly dressed , the disposed earth to be levelled after breaking of clods complete as per specifications.							
	Ravindranagara							
	Desilting of drain							
	9 th cross	LHS	3	30.00	0.60	0.60	32.40	
		RHS	3	30.00	0.60	0.60	32.40	
	10 th cross	LHS	3	30.00	0.60	0.60	32.40	
		RHS	3	30.00	0.60	0.60	32.40	
	11 th cross	LHS	3	30.00	0.60	0.60	32.40	
		RHS	3	30.00	0.60	0.60	32.40	
	12 th cross	LHS	3	30.00	0.60	0.60	32.40	
		RHS	3	30.00	0.60	0.60	32.40	
	13 th cross	LHS	3	30.00	0.60	0.60	32.40	
			1	10.00	0.60	0.60	3.60	
		RHS	3	30.00	0.60	0.60	32.40	
			1	10.00	0.60	0.60	3.60	
	14 th cross	LHS	3	30.00	0.60	0.60	32.40	
			1	10.00	0.60	0.60	3.60	
		RHS	3	30.00	0.60	0.60	32.40	
			1	10.00	0.60	0.60	3.60	
	15 th cross	LHS	3	30.00	0.60	0.60	32.40	
		RHS	3	30.00	0.60	0.60	32.40	
	16 th cross	LHS	3	30.00	0.60	0.60	32.40	
		RHS	3	30.00	0.60	0.60	32.40	
	17 th cross	LHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
		RHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
	18 th cross	LHS	3	30.00	0.60	0.50	27.00	
		RHS	3	30.00	0.60	0.50	27.00	
	19 th cross	LHS	3	30.00	0.60	0.50	27.00	
		RHS	3	30.00	0.60	0.50	27.00	
	20 th cross	LHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
		RHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
	21 th cross	LHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
		RHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
	22 nd cross	LHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	
		RHS	3	30.00	0.60	0.50	27.00	
			1	10.00	0.60	0.50	3.00	

Scanned By Scanner Go

	23 rd cross	LHS	3	30.00	0.60	0.50	27.00	
		RHS	3	30.00	0.60	0.50	27.00	
	4 th main	RHS	2	30.00	0.60	0.50	18.00	
			1	13.00	0.60	0.50	3.90	
						Present Quantity	956.70	Cum
						Payable Quantity	954.60	Cum

12/03/2024

Assistant Engineer
Ward No -13
BBMP Bangalore

10/04/2024

Asst. Executive Engineer,
Shanthinagar Sub Division
BBMP Bangalore

Scanned By Scanner Go

Name of Work ; Improvements to Roads and drains at Ravindranagara and other area in Ward no ; 13

Pre measurement recorded on:

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
2	Removing and refixing of stone slabs of drains and pointing in cement mortar 1;3							
	Ravindranagara							
	9 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	10 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	11 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	12 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	13 th cross	LHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
		RHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
	14 th cross	LHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
		RHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
	15 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	16 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	17 th cross	LHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
		RHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
	18 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	19 th cross	LHS	3	30.00	0.90		81.00	
		RHS	3	30.00	0.90		81.00	
	20 th cross	LHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
		RHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
	21 st cross	LHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
		RHS	3	30.00	0.90		81.00	
			1	10.00	0.90		9.00	
	22 nd cross	LHS	3	30.00	0.75		67.50	
			1	8.00	0.75		6.00	
		RHS	3	30.00	0.75		67.50	
			1	8.00	0.75		6.00	
	23 rd cross	LHS	2	30.00	0.75		45.00	
		RHS	2	30.00	0.75		45.00	

Scanned By Scanner Go

Cross Road	LHS	1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
		1	1.00	0.90		0.90	
	RHS	1	30.00	0.90		27.00	
		1	30.00	0.90		27.00	
4 th main		2	30.00	0.90		54.00	
					Present Qtty	2595.90	Sqm
					Payable Qty	**2592.00**	Sqm

18/05/2024

Assistant Engineer
Ward No -13
BBMP Bangalore

to
01/08/2024

Asst. Executive Engineer,
Shetti halli Sub division
BBMP Bangalore

Scanned By Scanner Go

Name of Work ; Improvements to Roads and drains at Ravindranagara and other area in Ward no ; 13

Pre measurement recorded on:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
3	Dismantling of Concrete pavement by mechanical means using pneumatic tools ,breaking to pieces not exceeding 0.02 cum in volume and stock filling at designated locations and disposal of dismantled materials stacking servecable and un servicable materials seperately complete as per specifications.						
	Ravindranagara						
	LHS	1	30.00	2.00	0.30	18.00	
		1	14.00	2.00	0.30	8.40	
	RHS	1	30.00	2.00	0.60	36.00	
		1	14.00	2.00	0.30	8.40	
	RHS	1	29.00	4.00	0.30	34.80	
	LHS	1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	9.50	0.60	0.30	1.71	
	RHS	1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	9.50	0.60	0.30	1.71	
	23 rd cross LHS	1	7.00	3.95	0.30	8.30	
		1	1.80	1.90	0.30	1.03	
		1	6.25	0.60	0.30	1.13	
		1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	18.40	0.60	0.30	3.31	
		1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	6.25	0.60	0.30	1.13	
		1	1.00	2.05	0.30	0.62	
		1	18.40	0.60	0.30	3.31	
	Cross Road LHS	1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	1.00	0.60	0.30	0.18	
	RHS	1	30.00	0.60	0.30	5.40	
		1	30.00	0.60	0.30	5.40	
		1	1.00	0.60	0.30	0.18	
					Total Qty	**203.79**	**Cum**
					Payable Quantity	**192.61**	**Cum**

05/06/2024
Assistant Engineer
Ward No -13
BBMP Bangalore

05.06.24
Asst. Executive Engineer,
Shetti halli Sub division
BBMP Bangalore

Scanned By Scanner Go